## Thermocouple for Magnet Coil


- ▶ The KF pipes were re-arranged page 2
  - Ready to be vacuumed
- ▶ All the TC cables were connected with insulators and tags page 3
  - $\,\triangleright\,\,$  Will be inspected by Steve Chappa during next ORC planned by Waqar
- Remaining issue:

Found that TC #6 (one of the bottom TCs) is disconnected inside

- $\,\triangleright\,$  Do we plan to open the top side of the target dewar soon?
- ► Readout: MCC E-TC @ slow control rack



- $\triangleright$  VI on target computer
- Ch. 5" (i.e. TC #6) is hidden from chart
- > The others look normal







- ► TC cables were connected with insulators and tags
  - $\triangleright$  Inside the feedthrough



 $\triangleright$  Outside the feedthrough



## Cryo Control Panel

## ▶ The list of devices was updated and posted on Confluence page:

https://confluence.its.virginia.edu/display/twist/Slow+Controls#SlowControls-CryoControlPanel:CCP

## ► VIs

- $\triangleright$  Front panel page 5
- Readings of MKS 722B and MKS 690 were activated

  - ▶▶ Updated at 1 Hz
- ▷ Readings of obsolete devices were disabled and tagged with "1039"
  - $\triangleright \triangleright$  To be replaced with new devices or deleted
- Plan next week
  - Integrate THCD 400
  - Set up the signal-emulation circuit for AMI 1700

